CIM

MONTHLY PERFORMANCE LEADERBOARD

Northwind Estates portfolio

Prepared by **CIM - Data Driven Operations** · Powered by PEAK

Sites	Author	Issued
4	Jordan Avery	15 Sep 2026

AI was used to help compile this report. All figures, analysis and recommendations were human-reviewed.

Portfolio size	Equipment	Sensors	Rules running	Thermal zones
48,600 m²	1,164	9,382	4,907	612

AUGUST 2026

Site leaderboard

Each board ranks the sites on one measure, with moves since July.

Equipment health

Aug

Riverside Plaza ›

↑1

VIC · 14,200 m² — **99.4 %**

Biggest climber
None

2	12 Harbour Lane	↓1	98.7
3	5 Foundry Lane		96.2
4	Parkview Centre		91.5

Thermal comfort

Aug

5 Foundry Lane ›

↑1

QLD · 9,800 m² — **95.1 %**

Biggest climber
12 Harbour Lane ↑1 to 2nd

2	12 Harbour Lane	↑1	93.8
3	Riverside Plaza	↓2	88.6
4	Parkview Centre	New	84.0

Actions resolved

Jun - Aug

12 Harbour Lane ›

NSW · 18,400 m² — **18 actions**

Biggest climber
Parkview Centre ↑1 to 2nd

2	Parkview Centre	↑1	11
3	Riverside Plaza	↓1	7
4	5 Foundry Lane		3

AUGUST 2026

Team leaderboard

Send Mara a shoutout

Each board ranks by actions resolved, with moves since July.

Companies

Jun - Aug

↑1 KA **Kestrel Air Services ›**

12 Harbour Lane + 1 site

16 actions

Biggest climber

None

2	LC	Linwood Controls	↓1	12
3	OB	Orbit Building Services	New	5

Assignees

Jun - Aug

↑1 KA **Mara Okafor ›**

Kestrel Air Services · 12 Harbour Lane

11 actions

Biggest climber

Imogen Reyes ↑1 to 4th

2	LC	Theo Lindqvist	↓1	9
3	OB	Dev Saluja	New	5
4	KA	Imogen Reyes	↑1	5
5	LC	Callum Fraser	↓2	3


SEPTEMBER 2026

Open P1-2 actions

Priority 1 and 2 open actions (new, in progress and on hold).

≥60d 30-60d <30d

Backlog at month end



Sites

		Open P1-2
1	Parkview Centre (NSW) ›	5
2	12 Harbour Lane (NSW) ›	4
3	5 Foundry Lane (QLD) ›	2
4	Riverside Plaza (VIC) ›	1

Assignees

			Open P1-2
1	LC	Theo Lindqvist › Linwood Controls	4
2	KA	Mara Okafor › Kestrel Air Services	3
3	OB	Dev Saluja › Orbit Building Services	2
4		No assignee	1
5	KA	Imogen Reyes › Kestrel Air Services	1

EQUIPMENT HEALTH SNAPSHOT

Equipment health by site

1 June - 31 August 2026. Share of automated checks that found no fault.

Excellent ≥ 99% · Good ≥ 97% · Average ≥ 90% · Poor < 90%

	SITE	SIZE m²	EQUIP	RULES	JUN 26	JUL 26	AUG 26	CHG
🏆	Riverside Plaza (VIC) ›	14,200	312	1,486	99.2	99.3	**99.4**	↑ +0.2
2	12 Harbour Lane (NSW) ›	18,400	428	1,932	98.8	98.6	**98.7**	↓ −0.1
3	5 Foundry Lane (QLD) ›	9,800	205	866	96.0	96.4	**96.2**	↑ +0.2
4	Parkview Centre (NSW) ›	6,200	119	423	90.9	91.1	**91.5**	↑ +0.6
	Portfolio	**48,600**	**1,064**	**4,707**	97.3	97.3	**97.4**	↑ +0.1

INDOOR ENVIRONMENT HEALTH SNAPSHOT

Thermal comfort by site

1 June - 31 August 2026. Share of zone readings inside the site's comfort band during working hours.

Excellent ≥ 92% · Good ≥ 85% · Average ≥ 75% · Poor < 75%

	SITE	SIZE m²	LEVELS	ZONES	TARGET °C	JUN 26	JUL 26	AUG 26	CHG
🏆	5 Foundry Lane (QLD) ›	9,800	9	121	21-24	92.2	94.0	**95.1**	↑ +2.9
2	12 Harbour Lane (NSW) ›	18,400	16	248	21-24	93.5	94.2	**93.8**	↑ +0.3
3	Riverside Plaza (VIC) ›	14,200	12	176	21-24	90.2	89.1	**88.6**	↓ −1.6
4	Parkview Centre (NSW) ›	6,200	5	67	21-24	-	-	**84.0**	-
	Portfolio	**48,600**	**42**	**612**		92.0	92.4	**90.4**	↑ +0.5

KEY WINS

Key wins past 90 days

18 June - 15 September 2026.

Fixed

12 HARBOUR LANE (NSW)

RELIABILITY

Condenser water pump CWP-02 returned to duty after a seized bearing

LEVEL B2

CWP-02 tripped on overload three times in July and the standby pump carried the load alone. Kestrel Air Services found a seized motor bearing, replaced the bearing set and realigned the coupling on 4 August, and the pump has run its duty cycle without a trip since.

`CWP-02 - Inspect Pump Overload Trip`

PARKVIEW CENTRE (NSW)

ENERGY

Out-of-hours operation stopped on AHU-03

LEVEL L3

AHU-03 was running through weekends on a holiday schedule left in place after a tenant fitout. Linwood Controls restored the standard schedule on 19 August, with an estimated saving of **$4,200** a year.

`AHU-03 - Operating Out of Hours`

SUSTAINABILITY RATINGS

Sustainability ratings by site

As at 15 September 2026. Each site's latest rating for each measure.

↑ Up from the rating before ↓ Down from the rating before * Expired

SITE	SIZE m²	ENERGY	INDOOR ENVIRONMENT	WATER
12 Harbour Lane (NSW) ›	18,400	5.5 ↑	5.0	4.5
Riverside Plaza (VIC) ›	14,200	5.0	-	4.0 ↓
5 Foundry Lane (QLD) ›	9,800	4.5 *	-	-
Parkview Centre (NSW) ›	6,200	-	-	-
Portfolio	48,600	5.1 ↑	5.0	4.3

Source: sustainability ratings recorded in PEAK. The portfolio row is weighted by building size.