CIM

MONTHLY PERFORMANCE LEADERBOARD

Starcourt Mall portfolio

Prepared by **CIM - Data Driven Operations** · Powered by PEAK

Sites	Author	Issued
4	Jordan Avery	26 Oct 2026

AI was used to help compile this report. All figures, analysis and recommendations were human-reviewed.

Portfolio size	Equipment	Sensors	Rules	Thermal zones
144,500 m²	869	10,111	4,796	481

SEPTEMBER 2026

Site leaderboard

Each board ranks the sites on one measure, with moves since August. A resolved action only counts for rankings if the assignee commented on it.

Equipment health

Sep



Skyline Tower ›

↑1

QLD · 25,000 m² — **97.8 %**

Biggest climber: **Starcourt Mall North** ↑1 to 2nd

2	Starcourt Mall North	↑1	97.5
3	Nakatomi Plaza	↓2	97.2
4	Starcourt South		95.4

Thermal comfort

Sep



Nakatomi Plaza ›

NSW · 32,000 m² — **98.1 %**

Biggest climber: **Skyline Tower** ↑1 to 2nd

2	Skyline Tower	↑1	97.2
3	Starcourt South	↓1	94.6
4	Starcourt Mall North		91.0

Actions resolved

Jul - Sep



Starcourt Mall North ›

NSW · 48,500 m² — **14 actions**

Biggest climber: **Nakatomi Plaza** ↑1 to 3rd

2	Skyline Tower		11
3	Nakatomi Plaza	↑1	8
4	Starcourt South	↓1	5

SEPTEMBER 2026

Team leaderboard

👏 Send Billy a shoutout

Each board ranks by actions resolved, with moves since August. A resolved action only counts for rankings if the assignee commented on it.

Companies

Jul - Sep

🏆 ↑1 — HAWKINS AIR

Hawkins Air ›

Skyline Tower + 1 site

10 actions

Biggest climber

OB — **Orbit Building Services** — Nakatomi Plaza — ↑2 to 4th

2	KA	Kestrel Air Services Starcourt Mall North + 1 site	↓1	9
3	LC	Linwood Controls Nakatomi Plaza + 2 sites		9
4	OB	Orbit Building Services Nakatomi Plaza	↑2	4
5	Automated Controls	Automated Controls Skyline Tower		3
6	Starcourt	Starcourt Mall Starcourt South + 1 site	↓2	3

Assignees

Jul - Sep

🏆 ↑1 — HAWKINS AIR

Billy Hargrove ›

Hawkins Air · Skyline Tower + 1 site

10 actions

Biggest climber

LC — **Theo Lindqvist** — Starcourt Mall North + 1 site — ↑4 to 3rd

2	KA	Mara Okafor Starcourt Mall North	↓1	6
3	LC	Theo Lindqvist Starcourt Mall North + 1 site	↑4	5
4	LC	Callum Fraser Nakatomi Plaza + 1 site		4
5	OB	Dev Saluja Nakatomi Plaza	↑3	4
6	KA	Imogen Reyes Starcourt Mall North + 1 site	↓1	3
7	Starcourt	James Hopper Starcourt South + 1 site	↓4	3
8	Automated Controls	Joyce Byers Skyline Tower	↓2	3


OCTOBER 2026

Open P1-2 actions

Priority 1 and 2 open actions (new, in progress and on hold).

≥60d 30-60d <30d

Backlog at month end



Sites

		Open P1-2
1	Skyline Tower (QLD) ›	18
2	Starcourt Mall North (NSW) ›	4
3	Nakatomi Plaza (NSW) ›	2
4	Starcourt South (NSW) ›	1

Assignees

			Open P1-2
1	Automated Controls	Joyce Byers › Automated Controls · Skyline Tower	9
2	HAWKINS AIR	Billy Hargrove › Hawkins Air · Skyline Tower	7
3	OB	Dev Saluja › Orbit Building Services · Nakatomi Plaza	2
4	KA	Mara Okafor › Kestrel Air Services · Starcourt Mall North	2
5		No assignee Skyline Tower	2
6	KA	Imogen Reyes › Kestrel Air Services · Starcourt Mall North	1
7	starcourt	James Hopper › Starcourt Mall · Starcourt South	1
8	LC	Theo Lindqvist › Linwood Controls · Starcourt Mall North	1

EQUIPMENT HEALTH SNAPSHOT

Equipment health by site

1 July - 30 September 2026. Share of automated checks that found no fault.

Excellent ≥ 99% Good ≥ 97% Average ≥ 90% Poor < 90%

	SITE	SIZE m²	EQUIP	RULES	JUL 26	AUG 26	SEP 26	CHG
🏆	Skyline Tower (QLD) ›	25,000	220	1,406	97.6	97.7	**97.8**	↑ +0.2
2	Starcourt Mall North (NSW) ›	48,500	260	1,402	96.5	97.1	**97.5**	↑ +1.0
3	Nakatomi Plaza (NSW) ›	32,000	221	1,132	97.9	98.0	**97.2**	↓ −0.7
4	Starcourt South (NSW) ›	39,000	168	856	94.2	94.7	**95.4**	↑ +1.2
	Portfolio	**144,500**	**869**	**4,796**	96.6	96.9	**97.0**	↑ +0.4

INDOOR ENVIRONMENT HEALTH SNAPSHOT

Thermal comfort by site

1 July - 30 September 2026. Share of zone readings inside the site's comfort band during working hours.

Excellent ≥ 92% Good ≥ 85% Average ≥ 75% Poor < 75%

	SITE	SIZE m²	LEVELS	ZONES	TARGET °C	JUL 26	AUG 26	SEP 26	CHG
🏆	Nakatomi Plaza (NSW) ›	32,000	8	142	21-24.9	95.1	96.9	**98.1**	↑ +3.0
2	Skyline Tower (QLD) ›	25,000	6	169	21-24.9	96.1	95.4	**97.2**	↑ +1.1
3	Starcourt South (NSW) ›	39,000	3	74	21-24	94.3	95.8	**94.6**	↑ +0.3
4	Starcourt Mall North (NSW) ›	48,500	4	96	21-24.9	88.7	90.1	**91.0**	↑ +2.3
	Portfolio	**144,500**	**21**	**481**		93.6	94.6	**95.2**	↑ +1.6

KEY WINS

Key wins past 90 days

29 July - 26 October 2026.

Fixed

SKYLINE TOWER (QLD)

RELIABILITY

Chilled water flow restored through the CH-3 evaporator

LEVEL Plantroom

CH-3 kept tripping on low evaporator flow, leaving CH-1 and CH-2 to carry the cooling load through the warmest afternoons. Billy Hargrove from Hawkins Air found the strainer on the CH-3 chilled water circuit two thirds blocked, cleaned it and recalibrated the flow switch on 19 August, and the chiller has run its full sequence without a trip since.

`CH-3,CH-3-HLI - Inspect Evaporator Insufficient Flow`

NAKATOMI PLAZA (NSW)

ENERGY

Overnight running stopped on the comms room unit PAC-Comms-Rm

LEVEL Level 04

PAC-Comms-Rm was cooling flat out every night, still held at the 18°C setpoint dropped in for a rack install that had long finished. Orbit Building Services raised it back to 23°C and returned the fan to auto on 6 August, and the unit now cycles overnight instead of running continuously.

`PAC-Comms-Rm - Confirm Unit Overnight Operation (Energy Waste)`

STARCOURT MALL NORTH (NSW)

RELIABILITY

Supply air loss on AHU-L1A3 traced to a split duct connection

LEVEL Main-L1

AHU-L1A3 was delivering well under its design airflow, and the fan was speeding up to make up for it. Kestrel Air Services found a split flexible connection on the supply duct at the fan outlet and replaced it on 2 September, bringing the unit back to full supply pressure at a lower fan speed, with an estimated saving of **$900**.

`AHU-L1A3 - Inspect Supply Air Loss`

In progress

SKYLINE TOWER (QLD)

RELIABILITY

Replacement controller on order for PAU3-1

LEVEL Level 03

PAU3-1 has not run since its controller failed, so the zones it serves are leaning on the neighbouring units. Joyce Byers from Automated Controls confirmed the fault on site and has a replacement controller on order, with the swap booked for the first week of November.

PAU3-1 - Inspect Unit Not Operating

SUSTAINABILITY RATINGS

Sustainability ratings by site

As at 26 October 2026. Each site's latest rating for each measure.

↑ Up from the rating before ↓ Down from the rating before * Expired

SITE	SIZE m²	ENERGY	INDOOR ENVIRONMENT	WATER	WASTE
Starcourt Mall North (NSW) ›	48,500	5.0 *	-	-	-
Starcourt South (NSW) ›	39,000	3.0 ↓	6.0 *	2.5 ↓	5.5 *
Nakatomi Plaza (NSW) ›	32,000	5.5 *	-	4.5 *	6.0
Skyline Tower (QLD) ›	25,000	6.0	6.0 ↑	4.5	-
Portfolio	144,500	4.2 ↓	-	3.3 ↓	-

Source: sustainability ratings recorded in PEAK. The portfolio row is weighted by building size.